

Construction Time Line

<u>Task Name</u>	<u>Duration</u>	<u>Start</u>	<u>Finish</u>
MOB	2 Days	6/29/09	6/30/09
Blasting & Site Work	30 Days	6/15/09	7/18/09
Abatement	14 Days	6/17/09	7/2/09
Demo of Simpler House	5 Days	6/29/09	7/3/09
Form & Pour Footings	8 Days	7/20/09	7/28/09
Form & Pour Walls	34 Days	7/29/09	9/5/09
Form & Pour Slab	7 Days	9/7/09	9/14/09
Set Steel	24 Days	9/7/09	10/3/09
Pour Roof Slab	7 Days	10/5/09	10/12/09
Install Roof	24 Days	10/12/09	11/9/09
Frame & Sheet	8 Days	10/5/09	10/13/09
Install Siding	7 Days	10/10/09	10/17/09
Interior Framing	14 Days	10/12/09	10/27/09
Mechanical	180 Days	10/12/09	5/11/10
Electrical	180 Days	10/12/09	5/11/10
Sheetrock	20 Days	11/2/09	11/26/09
Finishes	150 Days	11/23/09	5/17/10
Substantial Completion	1 Day ?	7/15/10	7/16/10